

COPYRIGHT NOTICE

This geotechnical log and its associated data (the Document) is licensed by the Queensland Department of Transport and Main Roads under the [Creative Commons Attribution 4.0 Licence](#) (CC BY 4.0). When reusing the Document, in whole or in part, please attribute the Department and author as follows: "*(c) State of Queensland (Department of Transport and Main Roads) 2021, licensed under the CC BY 4.0 Licence, prepared by Arup*". This licence does not apply to logos or trademarks.

LIMITATION OF LIABILITY

The CC BY 4.0 Licence contains a comprehensive Disclaimer of Warranties and Limitation of Liability. In addition, please note that this Document was prepared for Departmental use only. Reuse of the Document by anyone for any other purpose could result in error and/or loss. You should obtain professional advice before making decisions based on the contents of the Document.

When reproducing any part of this Document, you must also reproduce this limitation of liability notice in addition to the italicised attribution statement above.

Retrieved from the Queensland Geotechnical Database <http://ggd.org.au/>

This log has been contributed to the Queensland Geotechnical Database with the permission of Arup.

PROJECT Southbank Education & Training Precinct

LOGGED BY LT
DATE/S 27.06.05

CONTRACTOR North Coast Drilling ANGLE Vertical
DRILL MODEL Pioneer P120 BEARING -
MOUNTING 6WD Utility Vehicle DIAMETER 100mm

GROUND LEVEL ~RL 8.15m
LOCATION Refer Figure 2

DRILLING	STRATA				MATERIAL DESCRIPTION	CONDITION										OBSERVATION
	DCP TEST RESULTS (blows/100mm)	R.L.	DEPTH	GROUP SYMBOL		LEGEND	SOIL TYPE Colour, Plasticity, Grain Size, Minor Components	WATER/MOISTURE	CONSISTENCY					SOIL ORIGIN, STRUCTURE, ETC.		
		AHD	m						COHESIVE		NON COHESIVE					
					VS	SL			ST	VST	H	VL	L		MD	DD
AUGER (TC Bit)	7.97	0.18			Concrete slab											SLAB
					XW PHYLLITE: Mottled orange brown and cream white, extremely low strength.											XW ROCK
SPT @ 1.0m 22 / 30 for 130mm N = Refusal		1														
		2														
SPT @ 2.3m 25 / 30 for 50mm N = Refusal	5.85	2.30			Auger refusal at 2.3m End of borehole at 2.30m											
		3														
		4														
		5														
		6														
		7														

NOTES

JOB

84724

BOREHOLE/TEST PIT SETP.GPJ ARUP_AUS.GDT 27/07/05