

## **COPYRIGHT NOTICE**

This geotechnical log and its associated data (the Document) is licensed by the Queensland Department of Housing and Public Works under the [Creative Commons Attribution 4.0 Licence](#) (CC BY 4.0). When reusing the Document, in whole or in part, please attribute the Department and author as follows: "*(c) State of Queensland (Department of Housing and Public Works) 2020, licensed under the CC BY 4.0 Licence, prepared by Arup*". This licence does not apply to logos or trademarks.

## **LIMITATION OF LIABILITY**

The CC BY 4.0 Licence contains a comprehensive Disclaimer of Warranties and Limitation of Liability. In addition, please note that this Document was prepared for Departmental use only. Reuse of the Document by anyone for any other purpose could result in error and/or loss. You should obtain professional advice before making decisions based on the contents of the Document.

When reproducing any part of this Document, you must also reproduce this limitation of liability notice in addition to the italicised attribution statement above.

Retrieved from the Queensland Geotechnical Database <http://ggd.org.au/>

This log has been contributed to the Queensland Geotechnical Database with the permission of Arup.

# TEST PIT RECORD

TP

## TP11

SHEET 1

OF 1

PROJECT Lang Park Stadium Redevelopment

LOGGED BY VL

DATE/S 26.10.00

CONTRACTOR BL&T PLANT HIRE

EXCAVATION TYPE

GROUND LEVEL approx. RL 12.2m

EQUIPMENT TYPE Backhoe

LENGTH 3m

LOCATION

MODEL CAT 428B 4x4

WIDTH 0.7m

EXCAVATION	STRATA				MATERIAL DESCRIPTION	CONDITION										OBSERVATION							
	SAMPLE, TEST, BIT, SUPPORT, ETC.	R.L.	DEPTH	GROUP SYMBOL		LEGEND	SOIL TYPE Colour, Plasticity, Grain Size, Minor Components	WATER / MOISTURE	CONSISTENCY										SOIL ORIGIN, STRUCTURE, ETC.				
									COHESIVE					NON COHESIVE									
AHD	m				VS	S			F	ST	ST	ST	ST	ST	ST	ST	ST	ST		ST	ST	ST	ST
						Silty GRAVEL																	FILL
						Sandy GRAVEL: with glass, porcelain and steel	M																
		1				Coarser gravel 200mm in diameter																	
		2																					
		3				Ash, glass, electrical pieces																	
		3.50				END TP11 @ 3.5m																	

NOTES

- 1) No groundwater encountered during excavation.
- 2) Borehole logged by EarthTech
- 3) Driveway to back of PCYC

JOB

12215

BOREHOLE/TEST PIT LANGSEC.GPJ ARUP\_AUS.GDT 10/01/01