COPYRIGHT NOTICE

This geotechnical log and its associated data (the Document) is licensed by the Queensland Department of Transport and Main Roads under the <u>Creative Commons Attribution 4.0 Licence</u> (CC BY 4.0). When reusing the Document, in whole or in part, please attribute the Department and author as follows: "(c) State of Queensland (Department of Transport and Main Roads) 2020, licensed under the CC BY 4.0 Licence, prepared by Jacobs". This licence does not apply to the Queensland Government logo or trademarks.

LIMITATION OF LIABILITY

The CC BY 4.0 Licence contains a comprehensive Disclaimer of Warranties and Limitation of Liability. In addition, please note that this Document was prepared for Departmental use only. Reuse of the Document by anyone for any other purpose could result in error and/or loss. You should obtain professional advice before making decisions based on the contents of the Document.

When reproducing any part of this Document, you must also reproduce this limitation of liability notice in addition to the italicised attribution statement above.

Retrieved from the Queensland Geotechnical Database http://qgd.org.au/

This log has been contributed to the Queensland Geotechnical Database with the permission of Jacobs.

	S		K	1	1						TEST PIT LOG			HOL	E NO: TPBV26	
PRO	PROJECT : Brisbane Valley Grade Sep					ade	Sep	paration JOB NO: QB10200.4 PA						PAGE: 1 OF 1		
POS	SITIC	NC	: E:	4706	654, N	l: 6949	742	(56	MG	A94	SURFACE ELEVATION: 51.7 (AHD)		LOCATION: Brisbane Valley Hwy			
			TYPE : 5t Excavator ED : 18/4/11 to 18/4/11								CONTRACTOR: Aussie Excavators		BUCKET WIDTH: 0.5m			
	TE D	RILL				o 18/4/ I	11		Г		LOGGED BY: LN CHECKED BY: VP	T): AS1736	
EXCAVATION &	DETAIL	Moisture Content	Dry Density	» Fines	Atterberg Limits	SAMPLES & FIELD DATA	RL (m)	DEPTH (m)	GBAPHIC	LOG	MATERIAL DESCRIPTION Soil Type, Colour, Plasticity or Particle Characteristic Secondary and Minor Components	MOISTURE	CONSISTENCY/DENSITY	5 10 (blows/100mm) 15 20	COMMENTS Field Test Data & Other Observations	
< <drawingfile>> 29/11/2011 10:09</drawingfile>	Groundwater					1.10m 1.10m D-DS 1	50.7-				0.70m Becoming stiff. 1.10m CLAY - high plasticity, dark grey, moist, very stiff. CLAY - high plasticity, dark grey, moist, very stiff. CLAY - sitty gravelly CLAY, high plasticity, light grey mottled orange-brown, trace of weathered cobbles, moist, very stiff. 2.30m SILT - clayey SILT, high plasticity, light grey mottled orange, trace of fine sand, trace of weathered gravel and cobbles, moist, very stiff, friable.	M M	F St VSt		0.70: Shear Vane P = 92 kPa / R = 30 kPa	
< <drawingfile>></drawingfile>						2.50m D-DS 3	1	 - -			0m	M	VSt		-	
GLB LOG SKM TEST PITLOG BRISBANE VALLEY GRADE SEPARATION TP,AH AND BH LOGS.GPJ			EVO	AVAT	FION		48.2-	3.5	11.1	.11.11	Test pit terminated at 2.9 m. No water encountered.		VSI		CONSISTENCY (Su)	
SKM AGS REV02.1 (WORKIN-BRISBANE) 円 m Z	EXCAVATION N Natural/Existing cutting B Buldozer Excavator R Ripper BH Backhoe Bucket GROUNDWATER SYMBOLS W = Water level (static) W = Water level (during excavation) W = Water inflow								B Bulk Sample U Undisturbed Tube Sample ES Env Soil Sample EW Env Water Sample EW Env Water Sample HP Hand Penetrometer HV Hand Vane Shear (P: Peak Su, R: Residual Su) PHOTOGRAPHS YES NO MOISTURE CONDITION D = Dry M = Moist W =					Н	Constraint (30) Very Soft (0-12.5kPa) Soft (12.5-25kPa) Firm (25-50kPa) Stiff (50-100kPa) Very Stiff (100-200kPa) Hard (>200kPa)	